

Capital Project Schedule
Planning Design and Construction
Dartmouth College
13-Jun-08

Project Title / Phase	FY09												FY10				Construction Period / Completion		
	CY08						CY09												
	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct		Nov	Dec
Multipurpose Field Construction Occupancy																			5 mos / Aug-08
Hood Remote Storage Construction Occupancy																			5 mos / Dec-08
Tuck Living and Learning Complex Construction Occupancy																			22 mos / Jan-09
New Hampshire Renovation Construction Occupancy																			8 mos / Jan-09
Red Rolfe Field Construction Occupancy																			10 mos / Apr-09
Satellite Parking Facility Planning Board - Site Plan Review Zoning Board - Special Exception Review Building Permit Construction Occupancy																			4 mos / May-09
West Stands Design Building Permit Bid Construction Occupancy																			10 mos / Sep-09
Buchanan Renovation Planning Board - Site Plan Review Design Building Permit Bid Construction Occupancy																			7 mos / Sep-09
Sororities Renovation Planning Board - Site Plan Review Zoning Board - Special Exception Review Design Building Permit Bid Construction Occupancy																			8 mos / Dec-09
VAC Enabling Planning Board - Site Plan Review Design Building Permit Bid Construction Occupancy																			11 mos / Mar-10
Class of 1953 Commons Planning Board - Site Plan Review Design Building Permit Bid Construction Occupancy																			24 mos / May-11
Class of 1978 Life Sciences Center Building Permit Building Buy-Out Building Construction Occupancy																			36 mos / Aug-11
Visual Arts Center Planning Board - Site Plan Review Design Building Permit Bid Building Construction Occupancy																			24 mos / Mar-12
Hanover Inn Renovation Planning																			tbd
Mass Row Renovation Planning																			tbd
Interim Dining																			tbd
Thayer Dining Replacement																			tbd